W E

001
160.00 AC.

TREE TRIM OK

TRIM BOX ELDER & MAPLE. TREES ARE 35'-45' OFF R.

IN 3'

THIS AREA WILL REQUIRE MAINTENANCE TREE TRIMMING IN THE FUTURE

HICKORY RIDGE

SECTION COR.

LONE TREE RD.

TRIM ONLY, REMOVE LIMBS OVERHANGING ROAD AND HOUSE, CLEAN OUT DEAD WOOD

OK TO CUT 5 OAKS AND TRIM AS REQUIRED B. Rollin

CUT TO 20' LENGTHS AND LEAVE

CUT 5 OAKS & TRIM

REMAINDER OF TREES FOR 30' VERTICAL CLEARANCE.

DISPOSE OF BRUSH

IN PB

IN SEC.

RM 2-2 AL

IN PB GUY

TREE TRIM SECURED
OK TO CUT 2 MAPLES
DELIVER FIREWOOD FROM THESE TREES TO 761 Bridgestone Rochester Mi. 1483 Ph. Luis Wiechmann 377-2424 p.m.

RM PB

TOP TRIM BOX ELDERS FOR 30' VERTICAL CLEARANCE.

001
80.00 AC.

RM 3-2

RM PB

IN TRANS.

CUT MAPLE ON 3' LINE

CUT MAPLE ON 3' LINE

IN BNC AT 30'

RM PB

R/W SECURED
SET POLE NORTH SIDE OF FENCE

RM 2-6

RM 2-2 AL

IN BNC
VERBAL
W. SIMMONS

HLD-26

HONEYWELL LK RD.

MI-1

OK PREVIOUS R/W

IN 3-954 HCSR
1-0 RWA

IN 3-636

RM 2-2 AL

RM PB

IN PB1.

RM PB

RM 2-2 AL

RM 2-2 AL

IN SEC.

IN 2-DACSR

RP PB

947.34'

POLES ON 32' LINE

CUT & TRIM BOX ELDER & OAK.

700'

INSTALL ALL ANCHORS ON MR FRIESEN'S PROPERTY.

SEPTIC FIELD AND SEWER LINE LOCATED NEAR HERE.

R/W SECURED A. FRIESEN

R/W SECURED MRS. P. WIECHMANN

HIGHLAND TWP.
MILFORD TWP.

SECTION COR.

HICKORY RIDGE

RECORDED RIGHT OF WAY
E34085

R/W SECURED

013
14.00 AC.

014
27.12 AC.

016
1.88 AC.

011
2.5 AC.

012
9. 7Ac.

004
22.20 AC.

TRIM ONLY, REMOVE LIMBS OVERHANG ROAD AND HOUSE, CLEAN OUT DEAD WOOD

R/W SECURED Gulf Oil Co. R. ZINTGRAFF

L. Radcliffe

TRIM BOX ELDER

TRIM ONLY A. Cook 887-3041

TRIM ONLY John Rose

TRIM ONLY S. Long 887-7146

TRIM ONLY R. HARRIS

CUT 5 MAPLES

TREES ARE ON 3' LINE.

R/W RECESSED B. Robinson

TREE WORK REFUSED B. Robinson

HLD 21-2
HLD-21

SIDE TRIM 4 SPRUCE

CEMETERY NO TRIM REQUIRED

TREE TRIM OK A. CHICKREL

NO TREE WORK SECURED

CLEAN CUT OR IF TRIMMING ONLY TRIM TO 30' VERTICAL CLEARANCE.

TREE TRIM SECURED B. PEARSON

IN 3-954 HCSR
1-0 RWA

LONE TREE RD.

IN 3-636

HICKORY RIDGE

HIGHLAND RD.

M-59

DO NOT SET POLE BETWEEN DRIVEWAY

R/W SECURED W. SUTTON

RP POLE

RP ST. LT. PO.

CUT 4 MAPLES

CUT MAPLES OR TRIM DOWN TO 30' VERTICAL CLEARANCE

BAPTIST CHURCH

CORNFIELD

483

625

1015

1351

R/W NOTE:

IF PRACTICAL TO RE-WIRE SERVICES, PRIMARY & POLES IN LEAD EAST OF HICKORY RIDGE WILL BE RM & HOMES SERVED FROM THE FRONT.

NOTE:

ALL POLES ON EAST SIDE OF HICKORY RIDGE TO BE SET ON THE 32' LINE.

TREE NOTE:

TREE TRIMMING SHOULD BE COORDINATED BETWEEN CUSTOMER'S, REAL ESTATE AND RIGHTS OF WAY AND CONTRACTOR DUE TO THE SENSITIVITY OF THIS JOB.

TREE WORK BETWEEN M-59 AND LONE TREE IS BASED ON 70 FT POLES, FOR SUB-TRANSMISSION ONLY UNLESS OTHERWISE INDICATED.

REVISED-6-20-80 R 2

PROJ.-8GGIA

THE DETROIT EDISON COMPANY SERVICE PLANNING DEPARTMENT

GRW-SR TOWNSHIP: HIGHLAND	COUNTY: OAKLAND	TWP SECT. NO.: 29-30-31-	DEPT. ORDER NO.
MAP SECT. / TOWN: HLD 21-2 / 4N	RANGE: 7E	JOINT R/W REQUIRED: YES ☑ NO ☐	R/W NO.: D-6E13-P3
TELEPHONE ENGINEER	TELEPHONE DISTRICT		ST. H. SO. SW. PE. NO.: 8GG189/101
CIRCUIT	PROJECT NAME: WHITNEY PROJECT		BUDGET ITEM NO.: 8GG18-KIH
REASON: NEW 120/1 KV WOOD POLE LINE			SCALE: 1"=200'
LAYOUT BY: P. AUSTIN			DATE: 6-20-80

DE FORM PL 182 PTG. 7-71